

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PR & RD DEPT. – CRR (TSP) grant - Bhadradi-Kothagudem District – Providing BT to R/F Jaganadhapuram to Somulagudem in Palwancha Mandal– According Post facto Extension of Agreement Time up to 15.11.2016 without penalty – Orders – Issued.

-----  
**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.I) DEPARTMENT**

**G.O.RT.No. 921**

**Dated: 16-11-2016**

**Read the following:-**

1. G.O.Rt.No. 36 PR&RD (Progs.I) Dept., dated: 30.12.2014.
2. From the ENC(PR),Hyd.,Lr.No. W11/DEE-3/CRR/ Somulagudem /2016, Dt.17.10.2016.

<<<>>>

**ORDER:-**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 15.11.2016 for a period of (225) days without imposing a penalty in respect of work “Providing B.T. on R/F Jaganadhapuram to Somulagudem in Palwancha Mandal, Bhadradi-Kothagudem District” sanctioned under CRR (TSP) grant in the reference 1<sup>st</sup> read above, as the delay is not attributed to the Contractor, due to objections raised by the farmers and subsequently resolved the issue by the GP, Somulagudem.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**S.P.SINGH**  
**SPECIAL CHIEF SECRETARY TO GOVERNMENT**

To  
The Engineer-in-Chief, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Bhadradi-Kothagudem District.  
Copy to: The PS to Minister (PR&RD).  
SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**